

| FMP Shutdowns December 2009 | | | | |
|--|-----------------------------------|--|---|---------------------|
| Updated 12/11/2009 for Revised Fire Alarm Scheduling | | | | |
| Date of Shutdown | Start and Finish Time of Shutdown | Description of Shutdown | Building, level, area affected | Project Coordinator |
| 12/15/2009 | 0830-1030 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 5 | Dave Smith X3433 |
| 12/15/2009 | 01030 - 1200 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 4 | Dave Smith X3433 |
| 12/15/2009 | 1230 - 1400 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 8 | Dave Smith X3433 |
| 12/15/2009 | 1400 - 1530 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 9 | Dave Smith X3433 |
| 12/15/2009 | 1530 - 1630 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 18 | Dave Smith X3433 |
| 12/16/2009 | 0830-0945 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 12 | Dave Smith X3433 |
| 12/16/2009 | 0945-1100 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 15 | Dave Smith X3433 |
| 12/17/2009 | 1200 - 1400 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 6 | Dave Smith X3433 |
| 12/17/2009 | 1400 - 1530 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 7 | Dave Smith X3433 |
| 12/17/2009 | 1530 - 1800 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # CHILD CARE | Dave Smith X3433 |
| 12/18/2009 | 0830-1000 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 11, All Areas | Dave Smith X3433 |
| 12/18/2009 | 1000 - 1200 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # CENTER | Dave Smith X3433 |
| 12/18/2009 | 1230 - 1400 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 3 | Dave Smith X3433 |
| 12/18/2009 | 1400 - 1630 | No Shutdown. Fire Alarm testing will require generating Fire Alarm and Mass Notification Messages. | Building # 1 | Dave Smith X3433 |
| 12/29/2009 | 0830 - 1200 | Possible fire alarm testing dates if all buildings noted are not completed. | Building # 13/2, Retests | Dave Smith X3433 |
| 12/30/2009 | 0830 - 1200 | Possible fire alarm testing dates if all buildings noted are not completed. | Building # 16 | Dave Smith X3433 |
| 12/22/2009 | 9:00am - 11:00 am | Fire Suppression Testing | Center Kitchen & Bldg 19 Kitchen | Lynn Atkins, 5131 |
| 12/23/2009 | 9:30 am - 4:00 pm (est) | Fire Suppression System Cleaning | Center Kitchen only | Lynn Atkins, 5131 |
| 12/14-15/2009 | 7:00 AM - 5:30 PM | Restrict access to breezeway and stairs to work on skylight trim | Level 2 Breezeway and stairs between Buildings 4 and 5 closed | Angela Fazio x3428 |
| 12/14-18/2009 | 7:00 AM - 5:30 PM | Replace Bldg 19 storage hallway flooring | Bldg 19 Storage Hallway Rm 107 closed | Angela Fazio x3428 |
| 12/18/2009 | 7:00 AM - 5:30 PM | Intermittent shutdown of domestic hot water (2 hour periods) to replace isolation valves in tunnel. | Interruption to domestic hot water supply throughout main campus | Angela Fazio x3428 |
| 12/21-31/2009 | 7:00 AM - 5:30 PM | Replace Bldg 7 restroom flooring | Bldg 7 Level 1 and 2 restrooms (4) closed | Angela Fazio x3428 |
| 12/21/2009 | 6:00 am - 4:00 pm | Power offline for a switchgear disconnect replacement on the main gear. Install remaining Infer-red scanning windows in main switchgear for buildings 2 and 3. | Buildings 1, 2, 3, 18, 19, 24, 25, 26, 27. Note: Buildings 1, 18, and 19 will have emergency generators running for emergency power only. | Carl Hassman x5541 |

Updated: 12/11/2009

| | | | | |
|---|----------------------|---|--------------------------|----------------------|
| 12/21/2009 | 6:00 am - 12:00 noon | Data rack installation, all communications affected, no power affected. | Building 7 | Carl Hassman x5541 |
| 12/21/2009 | 6:00 am - 4:00 pm | Power offline for Panel replacement/installation. | Building # 11, All Areas | Carl Hassman x5541 |
| 12/22/2009 | 6:00 am - 4:00 pm | Power offline for Panel installation, no electrical power affected. | Building # 11, All Areas | Carl Hassman x5541 |
| 12/23/2009 | 6:00 am - 4:00 pm | Power offline for Panel installation. | Building # 11, All Areas | Carl Hassman x5541 |
| Mid-January-exact date to be determined | | Transformer Installation for H&W | Unknown at this time | Brian McMurray, 5829 |